

Aerogel: 3cm production restarted after summer break ~ 30 tiles ready for baking → 60-70% production done 2cm orgina crips test started with lower refracti

2cm engineering test started with lower refractive index (to control bending)

Mirrors: all 10 spherical mirrors delivered and accepted → production done working on the contract for the mirror support

2 planar mirrors delivered3nd in production

Mechanics: RICH module assembled Successful rotation test (on the assembling support) → ready for finishing and delivery

Electronics: detailed study of digital-analog interferences sources being isolated and removed reducing interference to below 10 fC equivalent (~1/20 SPE) → updated design by next week

2 talks (overview+aerogel) and 1 poster (SiPM) at RICH2016 Conference